

INVOICE

Tileist LLC
150 Eagle Way
Stockbridge, GA 30281-6410

tileist.llc@gmail.com
+1 (678) 595-6390



Bill to
Zack Heartwood Custom Builds

Ship to
Zack Heartwood Custom Builds

Invoice details
Invoice no.: Enterprise draw
Invoice date: 08/28/2026
Due date: 09/27/2026

#	Date	Product or service	Description	Qty	Rate	Amount
1.		Primary shower materials	-Includes all necessary prep materials for before waterproofing, Schluter Kerdi system for tub surround, and setting materials. -We also include grout and basic finishing profiles	1	\$2,300.00	\$2,300.00
2.		Primary shower prep and tile labor	Includes the following labor: Prep: -Shimming walls before wallboard -Installing a standard shower curb -Priming then pouring SLU before shower pan build -Installing full Schluter waterproofing system. -Sealing natural stone tile prior to being installed -Flood test shower for a min. of 24 hours. Tile installation: -Layout planning -Wall tile of approx 202 sqft. -Shower pan tile of approx 30 sqft. -Niche TBD -Grouting of approx 232sqft. (color tbd) Tile to be installed: Wall tile: Pill and Carlyle Star mosaic Shower Pan tile: Honed broken jointed mosaic	0	\$6,594.00	\$0.00
3.		Bathroom Floor Materials	Includes all floor prep and priming materials, Uncoupling membrane, all installation materials, and grout.	1	\$564.82	\$564.82

4.	Bathroom floor prep and tile labor	Includes the following labor for bathroom floor in primary bathroom: Prep: -Priming then pouring SLU to ensure perfectly flat surface. -Priming again prior to installing Ditra uncoupling membrane. -Sealing natural stone tile prior to being installed Tile installation: -Installing approx 200 sqft of tile with a 60 sqft decorative tile inlay "rug" with border -Grouting of approx 200sqft. (color TBD) -Installing door transition profile Tile to be installed: Floor tile: marble12x24 (honed) Inlay tile: Pill and Carlyle Star mosaic Inlay border tile: same as floor tile, but cut to 2x24	0	\$4,568.00	\$0.00
5.	overhead/operation fee	daily operation fee estimated at ____ workdays. (For multiple insurances and other operational expenses.) includes over 1 hour travel time fee	0	\$127.78	\$0.00
6.	Upstairs shower materials	-Includes all necessary prep materials for before waterproofing, Schluter Kerdi system for tub surround, and setting materials. -We also include grout and basic finishing profiles	1	\$2,300.00	\$2,300.00
7.	Upstairs shower prep and tile install labor	Includes the following labor for bathroom floor in guest bathroom with standing shower: Prep: -Shimming walls before wallboard -Pouring SLU before shower pan build -Installing full Schluter waterproofing system. -Sealing natural stone tile prior to being installed -Flood test shower for a min. of 24 hours. Tile installation: Wall tile of approx 168 sqft. Shower pan tile of approx 27 sqft. Grouting of approx 195 sqft. (color tbd) Niche Tile to be installed: Wall tile: 2x10 subway glossy Niche & Curb: White sutton marble with multicolored stones mosaic Shower pan tile: White sutton marble with multicolored stones mosaic	0	\$5,098.00	\$0.00

8.	Bathroom Floor Materials	Includes all floor prep and priming materials, Uncoupling membrane, all installation materials, and grout.	0.3076828	\$325.01	\$100.00
9.	Bathroom floor prep and tile labor	Includes the following labor for bathroom floor in guest bathroom with standing shower : Prep: -Priming then pouring SLU to ensure perfectly flat surface. -Priming again then installing Ditra uncoupling membrane. -Sealing natural stone tile prior to being installed Tile installation: -Installing 97 sqft of tile -Grouting of 97 sqft. (color tbd) -Installing door transition profile Tiles to be installed Floor tile: White Sutton marble mosaic with multicolored stones	0	\$3,850.00	\$0.00
10.	overhead/operation fee	daily operation fee estimated at ____ workdays. (For multiple insurances and other operational expenses.) includes over 1 hour travel time fee	0	\$127.78	\$0.00
11.	Upstairs tub surround materials	-Includes all necessary prep materials for before waterproofing, Schluter Kerdi system for tub surround, and setting materials. -We also include grout and basic finishing profiles	1	\$1,500.00	\$1,500.00
12.	Upstairs tub surround prep and tile install labor	Includes the following labor for bathroom floor in bathroom with tub/shower: Prep: **Framing out niche** -Shimming walls before wallboard -Installing full Schluter waterproofing system. Tile installation: -Wall tile of approx. 87 sqft. -Grouting of approx. 87 sqft. (color tbd) Niche TBD Tile to be installed: Wall tile: hunter green 2x6 porcelain subway	0	\$4,800.00	\$0.00
13.	Bathroom Floor Materials	Includes all floor prep and priming materials, Uncoupling membrane, all installation materials, and grout.	1	\$325.10	\$325.10
14.					

	Bathroom floor prep and tile labor	Includes the following labor for bathroom floor in bathroom with tub/shower: Prep: -Priming then pouring SLU to ensure perfectly flat surface. -Priming again prior to installing Ditra uncoupling membrane. -Sealing natural stone tile prior to being installed -Planning layout for 30sqft. decorative tile inlay Tile installation: -Installing approx 64.43 sqft of tile with 30 sqft decorative tile inlay "rug" -Grouting of 64.34sqft (color TBD) (12x24 & mosaic) -Installing door transition profile Tile to be installed: Floor tile: White Marble12x24 (honed) Inlay tile: Sutton multicolored stones mosaic Inlay border tile: black velvet 5/8 x 12 polished marble	0	\$3,500.00	\$0.00
--	---	---	---	------------	--------

15.	overhead/operation fee	daily operation fee estimated at ____ workdays. over 1 hour travel time fee (For multiple insurances and other operational expenses.)	0	\$127.78	\$0.00
-----	-------------------------------	---	---	----------	--------

16.	Downstairs flooring prep and tile labor	Includes the following labor: Prep: -Priming then pouring SLU to ensure perfectly flat surface. -Priming again then installing Ditra uncoupling membrane. -Sealing natural stone tile prior to being installed Tile installation: -Installing approx 1,005 sqft of tile -Grouting of approx 1,005 sqft. (color tbd) -Installing door transition profile Tile to be installed: Athena bar creme 16 x 24 limestone	1	\$17,085.00	\$17,085.00
-----	--	--	---	-------------	-------------

				Total	\$24,174.92
--	--	--	--	--------------	--------------------

Ways to pay



View and pay

